

Arvind Traders

S 12/19-16, Piyariya Pokhri, Teliyabagh, Varanasi – 221002

Government Contractor & General Order Supplier

सेवा में,

माननीय प्रधानमंत्री श्री नरेंद्र मोदी जी
(सांसद-वाराणसी), नई दिल्ली।

विषय- मे० अरविन्द ट्रेडर्स, एस 12/19-16 पियरिया पोखरी, तेलियाबाघ, वाराणसी के
बकाये धनराशि रु० 29368561/- के भुगतान के संदर्भ में।

महोदय,

सविनय निवेदन है कि प्रार्थी अरविन्द कुमार दुबे पुत्र स्व० श्यामा चरण दुबे निवासी एस 12/19-16 पियरिया पोखरी, तेलियाबाघ, वाराणसी का रहने वाला है। प्रार्थी मे० अरविन्द ट्रेडर्स, एस 12/19-16 पियरिया पोखरी, तेलियाबाघ, वाराणसी का प्रोपरायटर है। प्रार्थी द्वारा निर्माण सम्बन्धित कार्य ठेके पर कराया जाता रहा है। प्रार्थी के फर्म ने उ०प्र० राज्य के निर्माण कार्य जो केन्द्र सरकार के विभाग से सम्बन्धित है जिसका टेन्डर नियमानुसार निकाला गया एवं उक्त वर्क आर्डर प्रार्थी को प्रदान किया गया। जिसकी सूची इस प्रार्थना पत्र के साथ संलग्न की जा रही है जो प्रार्थी फर्म ने निर्धारित गुणवत्ता के साथ सम्पन्न किया है। जिसके सम्बन्ध में सम्बन्धित विभागीय अधिकारी एवं कर्मचारियों द्वारा गुणवत्ता की समय-समय पर की व मानक के अनुसार कम्पलीट होकर सम्बन्धित विभाग को हैंडओवर कराया जा चुका है। जिसका उपयोग व उपभोग सम्बन्धित विभाग एवं जनता द्वारा किया जा रहा है। उक्त कुल वर्क आर्डर रु० 5,5063087.07 का था। जिसके निमित्त कुल भुगतान रु० 2.18,57.496.00 हुआ है। जिसमें प्रार्थी का आज भी रुपया 2.93,6856100 सन् 2015 से ही बकाया चला आ रहा है। जिसका भुगतान अभी तक प्रार्थी को नहीं हुआ है। जिसके कारण प्रार्थी भुखमरी

Arvind Traders

S 12/19-16, Piyariya Pokhri, Teliyabagh, Varanasi – 221002

Government Contractor & General Order Supplier

के स्थिति में पहुँच गया है। उक्त कार्य को पूर्ण कराने के लिये प्रार्थी ने अपनी पूरी पूँजी लगा दी तथा इलाहाबाद बैंक / इण्डियन बैंक शाखा इंग्लीसिया लाईन काशी विद्यापीठ रोड, वाराणसी से लोन लेकर भी लगाया है एवं मार्केट का बहुत पैसा भी प्रार्थी के ऊपर उक्त सरकारी कार्य को पूर्ण कराने में प्रार्थी ने लगाया है। समस्त धनराशि का भुगतान हिन्दुस्तान स्टील वक्रस एण्ड कन्स्ट्रक्सन लिमिटेड / एन०वी०सी०सी० नेशनल बिल्डिंग कन्स्ट्रक्सन कारपोरेशन कम्पनी (इण्डिया) लिमिटेड, लोधी रोड, नई दिल्ली के द्वारा होना है। जो अभी तक नहीं हुआ है। प्रार्थी ने कई बार सम्बन्धित अधिकारियों से सम्पर्क किया किन्तु अभी तक भुगतान नहीं हुआ है।

अतएव माननीय महोदय से अत्यन्त विनम्र के साथ अतिशय उम्मीद के साथ निवेदन है कि उक्त सम्बन्ध में अपनी अति कृपा करते हुये प्रार्थी के फर्म का भुगतान समुचित रूचि लेकर करा देवें प्रार्थी आपका आजीवन आभारी रहेगा। बाबा विश्वनाथ की कृपा से आप हमारे संरक्षक एवं सासद भी है। आप से अपनी बात पूरी कहने का साहस बाबा विश्वनाथ की कृपा से जुटा पाया हूँ। प्रार्थी को मुखमरी से आप ही उबार सकते है।

संलग्नक-

प्रार्थी

अरविन्द कुमार दुबे

मन० एस० 12/19-16

पियरिया पोखरी, तेलियाबाग,

वाराणसी (उ०प्र०)

मो०- 9415301391

Arvind Traders

S 12/19-16, Piyariya Pokhri, Teliyabagh, Varanasi - 221002

Government Contractor & General Order Supplier

Name of Agency	Work Order No. & Date	Name of Work	Date of Start	Date of Completion	Work Awarded Value	Work Status	Payment Release	Client Name
M/S. Arvind Traders	HSC/LK/OM/PM/MDCC Center/SR/2012-148 Dt. 13.12.2012	Construction of C. Center Karpur (Sohi) NMDC	12.12.2012	12.12.2013	323380.07	Completed & handed Over on 01.11.2013	294802.00	NMDC LIMITED
M/S. Arvind Traders	Head/Project/HSC/LK/OM/CC/CENTRE RAMPUR/DEHAT Dt. 10.04.12/22.02.2014	Construction of C. Center Karpur Dehat Mecon	07.05.2013	08.04.2014	316577.00	Work Completed	114826.00	MEDCON LTD.
M/S. Arvind Traders	HSC/LK/OM/PA/OT/19 - WSC/2016 - 108 Dt. 06.04.2016	Construction of Toilet block at M. School Varanasi	01.04.2016	30.05.2016	333577.00	Completed & handed Over on 21.07.2016	318974.00	HSC/LK/CSR
M/S. Arvind Traders	HSC/LK/OM/PA/OT/19 - WSC/2016 - 138 Dt. 23.04.2016	Construction of Toilet block at P. School Varanasi	28.04.2016	27.06.2016	332553.00	Completed & handed Over on 21.07.2016	315935.00	HSC/LK/CSR
M/S. Arvind Traders	HSC/LK/OM/PA/OT/19 - WSC/2016 - 65 Dt. 31.01.2013	Construction of CC Road sand naga chawana PWD road to Baidya House Mainpur 650 mt	31.01.2013	30.04.2013	2892000.00	Completed & handed Over on 28.01.2016		SAIL
M/S. Arvind Traders	HSC/LK/OM/PA/OT/19 - WSC/2016 - 55 Dt. 31.01.2013	Construction of CC Road Muga Trekhar house to Rohl Mainpur 650 mt	31.01.2013	30.04.2013	3033000.00	Completed & handed Over	222202.00	RNL
M/S. Arvind Traders	HSC/LK/OM/PA/OT/19 - WSC/2016 - 138 Dt. 23.04.2016	Construction of CC Road (Inhabitable to Hussabai chowk to Baidya House) 400 mt	31.01.2013	30.04.2013	1618000.00	Completed & handed Over	1229730.00	RNL
M/S. Arvind Traders	HSC/LK/OM/PA/OT/19 - WSC/2016 - 55 Dt. 31.01.2013	Construction of CC Road from junction of Gonda Balambar Road (Naga Sarai) to Dhagbura Balambar 600 mt	12.03.2013	11.06.2013	3534000.00	Completed & handed Over	2440000.00	NMDC LTD 9-2
M/S. Arvind Traders	HSC/LK/OM/PA/OT/19 - WSC/2016 - 55 Dt. 31.01.2013	Construction of Naga Sarai Road from Vajrapur to Kacharipura 650 mt	12.03.2013	11.06.2013	1822000.00	Completed & handed Over	1519000.00	SAIL Seven road
M/S. Arvind Traders	HSC/LK/OM/PA/OT/19 - WSC/2016 - 55 Dt. 31.01.2013	Construction of (T) Boundary wall at Gonda	04.06.2013	04.07.2013	750300.00	Completed & handed Over	746944.00	RNL
M/S. Arvind Traders	HSC/LK/OM/PA/OT/19 - WSC/2016 - 55 Dt. 31.01.2013	Construction of (T) Boundary wall at Gonda	15.07.2013	14.08.2013	681900.00	Completed & handed Over	591712.00	RNL
M/S. Arvind Traders	Head/Project/HSC/LK/OS Room/MSC-2013-131 Dt. 22.11.2013	Construction of two nos of Class rooms in one School Suryod Academy Fatepur	23.11.2013	22.03.2014	129510.00	Completed & handed Over on 01.11.2014	1274387.00	MSTC LTD
M/S. Arvind Traders	Head/Project/HSC/LK/OMCC Road/NMDC/2013-137 Dt. 16.12.2013	Construction of CC Road Gram Pachayal mepur to Rajnagar Gram Mundanali at Balambar 500 mt	16.12.2013	15.05.2014	975500.00	Work Completed	974840.00	NMDC LTD 21 Nos of CC Balambar Road
M/S. Arvind Traders	Head/Project/HSC/LK/OMCC Road/NMDC/2013-133 Dt. 16.12.2013	Construction of CC Road from PWD Marg to Shri Ramchander Yadav Road to Bhabhara Shankar Bhogwan Mandir lak at Gonda 900 mt	16.12.2013	15.05.2014	3365000.00	Work Completed	973360.00	NMDC LTD 21 Nos of CC Balambar Road
M/S. Arvind Traders	Head/Project/HSC/LK/OMCC Road/NMDC/2013-141 Dt. 16.12.2013	Construction of CC Road from Bhabhara Sarai to Sarabhas Jenara's Marg per Gramsabha Kishampur Ghat Bhabhara Dm to Shri Sant Ram Verma House Balambar 250 mt	16.12.2013	15.05.2014	1229500.00	Work not started		NMDC LTD 21 Nos of CC Balambar Road
M/S. Arvind Traders	Head/Project/HSC/LK/OMCC Road/NMDC/2013-142 Dt. 16.12.2013	Construction of CC Road Gram Pachayal Amlapur Ghat PHC to Chhapra Pich Road 210 mt	16.12.2013	15.05.2014	790000.00	Work not started		NMDC LTD 21 Nos of CC Balambar Road
M/S. Arvind Traders	Head/Project/HSC/LK/OMCC Road/NMDC/2013-145 Dt. 16.12.2013	Construction of Bhabhara Road from Balra Bazar Sadala Nagar to Gramsabha Amlapur Balambar 500 mt	16.12.2013	15.05.2014	1650000.00	Work completed		NMDC LTD 21 Nos of CC Balambar Road

For M/s-Arvind Traders

Handwritten signature
Proprietor

Arvind Traders

S 12/19-16, Piyariya Pokhri, Teliyabagh, Varanasi - 221002

Government Contractor & General Order Supplier

18	M/S. Arvind Traders	Head(Projects)/HSC/L/KOB/Road/INMDC 2013 - 146 Dt. 16.12.2013	Construction of Illuminous Road from Siyagan Grit Mandir to Koriya at Balampur 250mtr	16.12.2013	15.05.2014	675000.00	Work not started	INMDC LTD 21 Nos of CC Baluran Road
19	M/S. Arvind Traders	Head(Projects)/HSC/L/KOB/Road/INMDC 2013 - 150 Dt. 16.12.2013	Construction of Illuminous Road from Grit Daulabad Chouraha Balampur Grit to Koriya Mahuram Mandir at Balampur 300mtr	16.12.2013	15.05.2014	1130000.00	Work not started	INMDC LTD 21 Nos of CC Baluran Road
20	M/S. Arvind Traders	Head(Projects)/HSC/L/KOB/LESALUC SV/Gonda/2013 - 159 Dt. 23.12.2012/2014	Organizing Health related activities in Gonda Construction Provision of two nos toilet bathroom PVC Connection	07.11.2013	13.11.2013	155000.00	Completed & handed Over	SAL Ltd/Life Express
21	M/S. Arvind Traders	Head(Projects)/HSC/L/KOB/INMDC/CC Road/2014 - 159 Dt. 03.03.2014	Construction of Baluran & CC Road from Tola par to Rani Bazar Balaurani	03.03.2014	02.06.2014	510000.00	Completed & handed Over	INMDC LTD
22	M/S. Arvind Traders	Head(Projects)/HSC/L/KOB/INMDC/CC Road/2014 - 191 Dt. 03.03.2014	Construction of CC Road from 1. Sanjuma to Belaupur, Praga Singh House Balampur 700 mtr 2. Gram Panchayat Upti to Inside of Bramanpura, Block Jawal Balampur 700mtr 3. Nagar Chaudhary House to seiden Hata Balampur 500mtr	03.03.2014	02.06.2014	798228.00	Completed & handed Over	INMDC 15 Nos road & 02 nos School in BHRAPUR
23	M/S. Arvind Traders	Head(Projects)/HSC/L/KOB/INMDC/Class Room/2014 - 192 Dt. 03.03.2014	Construction of one nos of Class room in Ma Durga Uchchar Mahayanti Viharaya	03.03.2014	02.07.2014	775941.00	Work Completed	RNL
24	M/S. Arvind Traders	Head(Projects)/HSC/L/KOB/INMDC/Class Room/2014 - 193 Dt. 03.03.2014	Construction of one nos of Class room in Seta Pradurana Inler College Elwath	03.03.2014	02.07.2014	775941.00	Work Completed	RNL
25	M/S. Arvind Traders	Head(Projects)/HSC/L/KOB/INMDC/CC Road/2014 - 194 Dt. 03.03.2014	Construction of CC Road near Chandra Sengar Sengar Trust Rampur JhandGari Jazangam 150 mtr	03.03.2014	02.05.2014	831000.00	Completed & handed Over	RNL
26	M/S. Arvind Traders	Head(Projects)/HSC/L/KOB/INMDC/CC Road/2014 - 195 Dt. 03.03.2014	Construction of CC Road FROM 01. Shikhi Qula Khatolan Utrala near Gonda 250 mtr 02. PWD Kalland to old Masgri Tola Chaurapur Mahipura Gonda 500mtr.	03.03.2014	02.06.2014	258000.00	Work completed	INMDC 05 Nos of roads and 03 nos of School in Gonda
27	M/S. Arvind Traders	Head(Projects)/HSC/L/KOB/INMDC/Class Rooms/2014 - 196 Dt. 24.02.2014/4.3.2014	Construction of one no class room in two nos of school 01. Rajendra Laxmi Sengar Inler College Gonda 2. Madana Gous - JLI - Uloom Mole Haraya Gonda.	04.03.2014	02.06.2014	1194230.00	sl no 01 is Completed and sl no 02 is Cancelled	INMDC LTD 26 nos of school
28	M/S. Arvind Traders	Head(Projects)/HSC/L/KOB/INMDC/Class Rooms/2014 - 200 Dt. 24.02.2014/4.3.2014	Construction of one no class room in two nos of school 01. Shri Ramakrishna Choudhary Inler College Gonda 02. Babu Lal Kamapur Inler College Gonda	04.03.2014	02.06.2014	1194230.00	Work Completed	INMDC LTD 25 nos of school
Total Rs.						55063657.07		21657456.00

For-Ms-Arvind Traders

A. J. Jyoti
Proprietor